












































ID		Task Mode	Task Name	Duration	Calendar Day's	Start	Finish	June 2024						
								27	30	2	5	8	11	14
1			Jersey Village Congo Lane Subdivision Drainage	244 days	340	Mon 6/3/24	Fri 5/9/25							
2			General Items	46 days	51	Mon 6/3/24	Sat 8/3/24							
3			Mobilization	1 day	1	Mon 6/3/24	Tue 6/4/24							
4			Tree Removal	2 days	2	Tue 6/4/24	Thu 6/6/24							
5			Install Phase 3-1	1 day	1	Mon 6/3/24	Tue 6/4/24							
6			Saw cut drivewa	4 days	6	Thu 6/6/24	Wed 6/12/24							
7			Removals Drive	4 days	6	Thu 6/6/24	Wed 6/12/24							
8			Install Tem Drive	6 days	8	Thu 6/6/24	Fri 6/14/24							
9			Start Water Line	39 days	53	Tue 6/11/24	Sat 8/3/24							
10			Start RCP	39 days	53	Tue 6/11/24	Sat 8/3/24							
11			Demo roadway/	22 days	30	Mon 7/1/24	Wed 7/31/24							
12			Pour roadway	22 days	30	Mon 7/1/24	Wed 7/31/24							
13			Pour Driveways	22.13 days	30	Mon 7/1/24	Wed 7/31/24							

Project: Congo For Bilal
Date: Thu 5/30/24

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			



Project: Congo For Bilal
Date: Thu 5/30/24

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			