mc² main lane

365 Days

220219

City of Jersey Village

Seattle St. Reconstruction

		70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100	101	102	103	104
		Sun	Mon	Tues	Wed	Th	Fri	Sat	Sun	Mon	Tues	Wed	Th	Fri	Sat	Sun	Mon	Tues	Wed	Th	Fri	Sat	Sun	Mon	Tues	Wed	Th	Fri	Sat	Sun	Mon	Tues	Wed	Th	Fri	Sat
		10/30	10/31	11/1	11/2	11/3	11/4	11/5	11/6	11/7	11/8	11/9	11/10	####	11/12	11/13	11/14	11/15	####	11/17	####	11/19	11/20	11/21	11/22	11/23	11/24	11/25	11/26	11/27	11/28	11/29	11/30	12/1	12/2	12/3
TS&L	Project Limit Signs																																			
J Kru	Tree Removal, Trim, Protect, Prune																																			
TrafTex	Conduit Install																																			
CoJV	Temporary Mailboxes																																			
1600 SY	**NORTH SIDE (Phase 1)**																																			
DL Elliot	Waterline																																			
DL Elliot	Testing/Chlorinate Waterline																																			
DL Elliot	Install Service Connections																																			
AggTech	Concrete Sawcut																																			
Martin Marrieta	Remove Concrete		X	X	X	X	X																													
MLI	Temporary Driveways		X	X	X	X	X										X	X	X	X	X															
MLI Pipe	Install Storm Sewer (500 LF of pipe, 4 MH, 3 Inlet leads)									X	X	X	X	X	X																					
MLI	Subgrade Lime Mix																X	X	X	X	X	X														
MLI	Grade, Set Forms, Tie Steel																							X	X	X					X	X	X	X	X	X
MLI	Pour Concrete (300 CY)																																			X
Universal	Pour Curb																																			
Castec	Driveways																																			
Castec	Sidewalks																																			
MLI	Backfill/Clean-up																							X	X	X										
1950 SY	**NORTH SIDE (Phase 2)**																																			
Martin Marrieta	Remove Concrete																																			
MLI	Temporary Driveways																																			
MLI Pipe	Install Storm Sewer (740 LF of pipe, 4 MH, 3 Inlet leads)																																			
MLI	Subgrade Lime Mix																																			
MLI	Grade, Set Forms, Tie Steel																																			
MLI	Pour Concrete (360 CY)																																			
Universal	Pour Curb																																			
Castec	Driveways																																			
Castec	Sidewalks																																			
MLI	Backfill/Clean-up																																			
1400 SY	**SOUTH SIDE (Phase 3)**																																			
Vera	Sanitary Sewer (open-cut)		X	X	X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X		X	X	X					X	X	X	X	X	X
R&A Boring	Sanitary Sewer (bore)																																			
Martin Marrieta	Remove Concrete																																			
MLI	Temporary Driveways																																			
MLI Pipe	Install Storm Sewer (50 LF of pipe, 3 Inlet leads)																																			
MLI	Subgrade Lime Mix																																			
MLI	Grade, Set Forms, Tie Steel																																			
MLI	Pour Concrete (260 CY)																																			
Universal	Pour Curb																																			
Castec	Driveways																																			
Castec	Sidewalks																																			
MLI	Backfill/Clean-up																																			
1930 SY	**SOUTH SIDE (Phase 4)**																																			
Martin Marrieta	Remove Concrete																																			
MLI	Temporary Driveways																																			
MLI Pipe	Install Storm Sewer (50 LF of pipe, 3 Inlet leads)																																			
MLI	Subgrade Lime Mix																																			
MLI	Grade, Set Forms, Tie Steel																																			