365 Days

220219

City of Jersey Village

Seattle St. Reconstruction

		161	162	163	164	165	166	167	168	169	170	171	172	173	174	175	176	177	178	179	180	181	182	183	184	185	186	187	188	189	190	191	192	193	194	195	196	197	198	199	200	201	202	203
		Sun	Mon	Tues	Wed	Th	Fri	Sat	Sun	Mon	Tues	Wed	Th	Fri	Sat	Sun	Mon	Tues	Wed	Th	Fri	Sat	Sun	Mon	Tues	Wed	Th	Fri	Sat	Sun	Mon	Tues	Wed	Th	Fri	Sat	Sun	Mon	Tues	Wed	Th	Fri	Sat	Sun
		1/29	1/30	1/31	2/1	2/2	2/3	2/4	2/5	2/6	2/7	2/8	2/9	2/10	2/11	2/12	2/13	2/14	2/15	2/16	2/17	2/18	2/19	2/20	2/21	2/22	2/23	2/24	2/25	2/26	2/27	2/28	3/1	3/2	3/3	3/4	3/5	3/6	3/7	3/8	3/9	3/10	3/11	3/12
1800 SY	**NORTH SIDE (Phase 1)**																																											
1950 SY	**NORTH SIDE (Phase 2)**																																											
MLI	Roadway Excavation											X	X	X																														
MLI	Subgrade Lime Mix													X	X																													
MLI	Grade, Set Forms, Tie Steel																X	X	X	X	X																							
MLI	Pour Concrete (360 CY)																					X																						
MLI	Yard Curb Storm Drains																							X	X	X																		
Universal	Pour Curb																									X																		
Castec	Driveways																														X	X	X	X	X			X	X	X	X	X		
Castec	Sidewalks																														X	X	X	X	X			X	X	X	X	X		
MLI	Backfill/Clean-up																									X	X	X																
1300 SY	**SOUTH SIDE (Phase 3)**																																											
Vera	Sanitary Sewer (open-cut)						X	X		X	X	X	X	X			X	X	X	X	X																							
Vera	Pressure Testing																			X	X																							
Vera	Service Connections																							X	X	X	X	X																
Martin Marrieta	Remove Concrete																							X	X	X																		
MLI	Temporary Driveways																							X	X	X																		
MLI Pipe	Install Storm Sewer (50 LF of pipe, 3 Inlet leads)																									X	X	X	X															
MLI	Roadway Excavation																														X	X	X	X										
MLI	Subgrade Lime Mix																																	X	X	X								
MLI	Grade, Set Forms, Tie Steel																																					X	X	X	X	X		
MLI	Pour Concrete (260 CY)																																										X	
Universal	Pour Curb																																											
Castec	Driveways																																											
Castec	Sidewalks																																											
MLI	Backfill/Clean-up																																											
1930 SY	**SOUTH SIDE (Phase 4)**																																											
Martin Marrieta	Remove Concrete																																											
MLI	Temporary Driveways																																											
MLI Pipe	Install Storm Sewer (50 LF of pipe, 3 Inlet leads)																																											
MLI	Subgrade Lime Mix																																											
MLI	Grade, Set Forms, Tie Steel																																											
MLI	Pour Concrete (360 CY)																																											
Universal	Pour Curb																																											
Castec	Driveways																																											
Castec	Sidewalks																																											
MLI	Backfill/Clean-up																																											