mc² main lane

365 Days

220219

City of Jersey Village

Seattle St. Reconstruction

		154	155	156	157	158	159	160	161	162	163	164	165	166	167	168	169	170	171	172	173	174	175	176	177	178	179	180	181	182	183	184	185	186	187	188
		Sun	Mon	Tues	Wed	Th	Fri	Sat	Sun	Mon	Tues	Wed	Th	Fri	Sat	Sun	Mon	Tues	Wed	Th	Fri	Sat	Sun	Mon	Tues	Wed	Th	Fri	Sat	Sun	Mon	Tues	Wed	Th	Fri	Sat
		1/22	1/23	1/24	1/25	1/26	1/27	1/28	1/29	1/30	1/31	2/1	2/2	2/3	2/4	2/5	2/6	2/7	2/8	2/9	2/10	2/11	2/12	2/13	2/14	2/15	2/16	2/17	2/18	2/19	2/20	2/21	2/22	2/23	2/24	2/25
1800 SY	**NORTH SIDE (Phase 1)**																																			
MLI	Yard Curb Storm Drains																																			
MLI	Backfill/Clean-up																																			
1950 SY	**NORTH SIDE (Phase 2)**																																			
MLI Pipe	Install Storm Sewer (740 LF of pipe, 4 MH, 3 Inlet leads)		X	X	X																															
MLI	Roadway Excavation																X	X	X	X																
MLI	Subgrade Lime Mix																			X	X															
MLI	Grade, Set Forms, Tie Steel																							X	X	X	X	X								
MLI	Pour Concrete (360 CY)																												X							
MLI	Yard Curb Storm Drains																														X	X	X			
Universal	Pour Curb																																X			
Castec	Driveways																																			
Castec	Sidewalks																																			
MLI	Backfill/Clean-up																																X	X	X	
1300 SY	**SOUTH SIDE (Phase 3)**																																			
Vera	Sanitary Sewer (open-cut)		X	X	X	X	X			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X								
Martin Marrieta	Remove Concrete																														X	X	X	X	X	
MLI	Temporary Driveways																														X	X	X	X	X	
MLI Pipe	Install Storm Sewer (50 LF of pipe, 3 Inlet leads)																																			
MLI	Roadway Excavation																																			
MLI	Subgrade Lime Mix																																			
MLI	Grade, Set Forms, Tie Steel																																			
MLI	Pour Concrete (260 CY)																																			
Universal	Pour Curb																																			
Castec	Driveways																																			
Castec	Sidewalks																																			
MLI	Backfill/Clean-up																																			