365 Days

City of Jersey Village
Seattle St. Reconstruction

		35	36	37	38	39	40	41	35	36	37	38	39	40	41	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63
		Sun	Mon	Tues	Wed	Th	Fri	Sat	Sun	Mon	Tues	Wed	Th	Fri	Sat	Sun	Mon	Tues	Wed	Th	Fri	Sat	Sun	Mon	Tues	Wed	Th	Fri	Sat	Sun	Mon	Tues	Wed	Th	Fri	Sat	Sun	Mon	Tues	Wed	Th	Fri	Sat	Sun
		9/11	9/12	9/13	9/14	9/15	9/16	9/17	9/18	9/19	9/20	9/21	9/22	9/23	9/24	9/25	9/26	9/27	9/28	9/29	9/30	10/1	10/2	10/3	10/4	10/5	10/6	10/7	10/8	10/9	10/10	10/11	10/12	10/13	10/14	10/15	10/16	10/17	10/18	10/19	10/20	10/21	10/22	10/23
TS&L	Project Limit Signs																																											
TrafTex	Conduit Install									X	X	X																																
CoJV	Temporary Mailboxes																									X	X	X																
1600 SY	**NORTH SIDE (Phase 1)**																																											
DL Elliot	Waterline		X	X	X																																							
DL Elliot	Testing/Chlorinate Waterline					X	X			X	X	X	X	X																														
DL Elliot	Install Service Connections																X	X	X	X	X			X	X	X	X	X																
Cherry	Remove Concrete																														X	X	X	X	X									
MLI	Temporary Driveways																										X	X			X	X	X	X	X									
MLI Pipe	Install Storm Sewer (500 LF of pipe, 4 MH, 3 Inlet leads)																																					X	X	X	X	X	X	
MLI	Subgrade Lime Mix																																											
MLI	Grade, Set Forms, Tie Steel																																											
MLI	Pour Concrete (300 CY)																																											
Universal	Pour Curb																																											
Castec	Driveways																																											
Castec	Sidewalks																																											
MLI	Backfill/Clean-up																																											